COMPLETION REPORT

1. Name of Work : PROVIDING FOOTPATH RAILINGS AT RAITHARA SANTHE ROAD IN KEMPEGOWDA WARD NO.01 OF YELAHANKA SUB DIVISION

3. Head of Account which is Chargeable :

4. Entrustment Order No. & Dt. :

5. Name of Contractor : SRI.R.RANGANATH

6a. Time stipulated for completion of work :

b. Delay in Execution of work :

7. Measurement recorded in : M.B.No. 4962
Page No. 496128 to 496131

1. Check measurement of the Asst. : M.B.No. —
Page No. —

9. Name of the Office / Official :
In charge of the work :

10. a) Asst. Eng/ Junior Eng. : Sri Devaraj

b) Asst. Exe. Engineer : Sri Ramachandrajeevaiah

Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
4000000=00	3792800=00 ~~3707155~~ =00	—	207200=00 ~~292845=00~~

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

Asst. Executive Engineer
Yelahanka Sub Division
BBMP Ynk. Zone
Yelahanka, Bangalore

ASST.EXE.ENGINEER
YELAHANKA SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

ACCOUNTS SUPTD.
YELAHANKA DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE